



- Actual Work
- Remaining Work
- Critical Remaining Work
- ▬ Actual Level of Effort
- ▬ Remaining Level of Effort

## RUHS - Medical Center Cardiac Catheterization Laboratory Suite

### Construction Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	2026												2027									
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
A1100	Remaining Subcontractor Buyout and Purchasing	20	05/18/26	06/15/26																						
<b>Submittals / Procurement</b>		133	05/18/26	11/18/26																						
<b>Cath Lab Deferred Approvals</b>		133	05/18/26	11/18/26																						
<b>Seismic Design</b>		70	06/16/26	09/23/26																						
SUB-21	Submit Seismic Design Pkg (**BIM DRIVES**)	1	06/16/26	06/16/26																						
SUB-22	CM Review Seismic Design Pkg	3	06/17/26	06/19/26																						
SUB-23	SEOR Review Seismic Design Pkg	5	06/22/26	06/26/26																						
SUB-24	HCAI Review Seismic Design Pkg	25	06/29/26	08/03/26																						
SUB-25	HCAI Back Check #1, revisions	10	08/04/26	08/17/26																						
SUB-26	HCAI Review Back Check #1, revisions	25	08/18/26	09/22/26																						
SUB-27	HCAI Approval Seismic Design Pkg	1	09/23/26	09/23/26																						
<b>Existing Electrical Panel Reports for Pin 70 Compliance</b>		117	05/18/26	10/27/26																						
SUB-135	Coordination Study	10	05/18/26	05/29/26																						
SUB-75	Electrical panel Verification for Design	30	06/01/26	07/13/26																						
SUB-89	Electrical panel - Submittal	10	07/14/26	07/27/26																						
SUB-91	Electrical panel - Submittal to EOR	5	07/28/26	08/03/26																						
SUB-90	Electrical panel- Procurement	60	08/04/26	10/27/26																						
<b>Fire Sprinklers - Deferred Approval</b>		112	06/02/26	11/06/26																						
SUB-74	Fire Sprinkler Design	20	06/02/26	06/29/26																						
SUB-86	Fire Sprinkler - Submittal	10	06/30/26	07/14/26																						
SUB-88	Fire Sprinkler - Submittal to AOR	10	07/15/26	07/28/26																						
SUB-218	Fire Sprinkler- HCAI Review	22	07/29/26	08/27/26																						
SUB-228	Fire Sprinkler- HCAI Revisions	10	08/28/26	09/11/26																						
SUB-238	Fire Sprinkler HCAI Review B/C 1 and Approvals	20	09/14/26	10/09/26																						
SUB-87	Fire Sprinkler - Procurement	20	10/12/26	11/06/26																						
<b>Fire Alarm - Deferred Approval</b>		110	06/16/26	11/18/26																						
SUB-73	Fire Alarm Design	20	06/16/26	07/14/26																						
SUB-83	Fire Alarm - Submittal	10	07/15/26	07/28/26																						
SUB-85	Fire Alarm -Submittal to EOR	5	07/29/26	08/04/26																						
SUB-225	Fire Alarm- HCAI Review	25	08/05/26	09/09/26																						
SUB-235	Fire Sprinkler- HCAI Revisions	10	09/10/26	09/23/26																						
SUB-245	Fire Alarm- HCAI Review B/C 1 and Approvals	20	09/24/26	10/21/26																						
SUB-84	Fire Alarm - Procurement	20	10/22/26	11/18/26																						
<b>Structural Steel Shop Dwgs / Steel Welding Procedure</b>		45	06/16/26	08/18/26																						
SUB-1	Steel Shop Dwgs - Submittal	15	06/16/26	07/07/26																						
SUB-4	Structural Steel - Submittal to SEOR	10	07/08/26	07/21/26																						
SUB-2	Structural Steel - Fabrication/Procurement	15	07/22/26	08/11/26																						
SUB-3	Structural Steel - coordinate on-site delivery	5	08/12/26	08/18/26																						
<b>Cath Lab Submittal / Approvals / Procurement</b>		112	06/16/26	11/18/26																						
<b>Foundation / Mechanical Pad - Rebar Shop Dwgs</b>		35	06/16/26	08/04/26																						
SUB-63	Foundation / SOG - Rebar - Submittal	10	06/16/26	06/29/26																						
SUB-66	Foundation / SOG - Rebar - Submittal to SEOR	10	06/30/26	07/14/26																						
SUB-64	Foundation / SOG -Rebar - Procurement	10	07/15/26	07/28/26																						
SUB-65	Foundation / SOG - Rebar - coordinate on-site delivery	5	07/29/26	08/04/26																						
<b>Concrete Mix Design (HCAI Approval)</b>		25	06/16/26	07/21/26																						
SUB-57	Concrete Mix Design - Submittal	10	06/16/26	06/29/26																						
SUB-147	Concrete Mix Design - SEOR review	5	06/30/26	07/07/26																						
SUB-58	Concrete Mix Design - HCAI review	10	07/08/26	07/21/26																						

- Actual Work
- Remaining Work
- Critical Remaining Work
- Actual Level of Effort
- Remaining Level of Effort

**RUHS - Medical Center Cardiac Catheterization Laboratory Suite**  
Construction Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	2026												2027															
					Dec -2	Jan -1	Feb 1	Mar 2	Apr 3	May 4	Jun 5	Jul 6	Aug 7	Sep 8	Oct 9	Nov 10	Dec 11	Jan 12	Feb 13	Mar 14	Apr 15	May 16	Jun 17	Jul 18	Aug 19	Sep 20	Oct 21					
<b>Spray On Fireproofing (SOFP)</b>																																
SUB-45	Spray On Fireproofing - Submittal	10	06/16/26	06/29/26																												
SUB-48	Spray On Fireproofing - Submittal to AOR	10	06/30/26	07/14/26																												
SUB-49	Spray On Fireproofing - Submittal to HCAI	5	07/15/26	07/21/26																												
SUB-46	Spray On Fireproofing - Procurement	5	07/22/26	07/28/26																												
SUB-47	Spray On Fireproofing - coordinate on-site delivery	5	07/29/26	08/04/26																												
<b>Drywall and Framing</b>																																
SUB-100	Drywall and Framing- Submittal	10	06/16/26	06/29/26																												
SUB-101	Drywall and Framing -Submittal to AOR	10	06/30/26	07/14/26																												
SUB-102	Drywall and Framing - Procurement	10	07/15/26	07/28/26																												
SUB-103	Drywall and Framing - coordinate on-site delivery	5	07/29/26	08/04/26																												
<b>Door and Frames</b>																																
SUB-54	Doors/Frames - Submittal	20	06/16/26	07/14/26																												
SUB-56	Doors/Frames - Submittal to AOR	10	07/15/26	07/28/26																												
SUB-55	Doors/Frames - Procurement	40	07/29/26	09/23/26																												
SUB-129	Doors/Frames- coordinate on-site delivery	5	09/24/26	09/30/26																												
<b>Door Hardware</b>																																
SUB-70	Doors Hardware - Submittal	25	06/16/26	07/21/26																												
SUB-72	Doors Hardware - Submittal to AOR	10	07/22/26	08/04/26																												
SUB-71	Doors Hardware - Procurement	10	08/05/26	08/18/26																												
SUB-130	Doors hardware - coordinate on-site delivery	5	08/19/26	08/25/26																												
<b>Glazing</b>																																
SUB-92	Glazing - Submittal	10	06/16/26	06/29/26																												
SUB-93	Glazing -Submittal to AOR	10	06/30/26	07/14/26																												
SUB-94	Glazing - Procurement	30	07/15/26	08/25/26																												
SUB-95	Glazing - coordinate on-site delivery	10	08/26/26	09/09/26																												
<b>Casework</b>																																
SUB-50	Casework - Submittal	30	06/16/26	07/28/26																												
SUB-53	Casework - Submittal to AOR	10	07/29/26	08/11/26																												
SUB-51	Casework - Procurement	60	08/12/26	11/04/26																												
SUB-52	Casework - coordinate on-site delivery	5	10/29/26	11/04/26																												
<b>Flooring</b>																																
SUB-104	Flooring- Submittal	10	06/16/26	06/29/26																												
SUB-105	Flooring -Submittal to AOR	10	06/30/26	07/14/26																												
SUB-106	Flooring - Procurement	10	07/15/26	07/28/26																												
SUB-107	Flooring - coordinate on-site delivery	5	07/29/26	08/04/26																												
<b>ACT Ceilings</b>																																
SUB-108	ACT Ceilings -Submittal	10	06/16/26	06/29/26																												
SUB-109	ACT Ceilings -Submittal to AOR	10	06/30/26	07/14/26																												
SUB-110	ACT Ceilings - Procurement	25	07/15/26	08/18/26																												
SUB-111	ACT Ceilings- coordinate on-site delivery	5	08/19/26	08/25/26																												
<b>Div 10 Specialties</b>																																
SUB-112	Div 10 Specialties- Submittal	10	06/16/26	06/29/26																												
SUB-113	Div 10 Specialties -Submittal to AOR	10	06/30/26	07/14/26																												
SUB-114	Div 10 Specialties - Procurement	60	07/15/26	10/07/26																												
SUB-115	Div 10 Specialties - coordinate on-site delivery	5	10/08/26	10/14/26																												
<b>Toilet Accessories</b>																																
SUB-152	TA's- Submittal	10	06/16/26	06/29/26																												

- Actual Work
- Remaining Work
- Critical Remaining Work
- Actual Level of Effort
- Remaining Level of Effort

**RUHS - Medical Center Cardiac Catheterization Laboratory Suite**  
Construction Schedule





Activity ID	Activity Name	Original Duration	Start	Finish	2026												2027									
					Dec -2	Jan -1	Feb 1	Mar 2	Apr 3	May 4	Jun 5	Jul 6	Aug 7	Sep 8	Oct 9	Nov 10	Dec 11	Jan 12	Feb 13	Mar 14	Apr 15	May 16	Jun 17	Jul 18	Aug 19	Sep 20
SUB-205	Controls -Submittal to MEOR	10	06/30/26	07/14/26																						
SUB-206	Controls- Procurement	10	07/15/26	07/28/26																						
SUB-207	Controls - coordinate on-site delivery	5	07/29/26	08/04/26																						
<b>Distribution and Panelboards</b>		<b>110</b>	<b>06/16/26</b>	<b>11/18/26</b>																						
SUB-41	Distribution and Panel Boards - Submittal	10	06/16/26	06/29/26																						
SUB-44	Distribution and Panel Boards - Submittal to EEOR	10	06/30/26	07/14/26																						
SUB-42	Distribution and Panel Boards - Procurement	80	07/15/26	11/04/26																						
SUB-43	Distribution and Panel Boards- coordinate on-site delivery	10	11/05/26	11/18/26																						
<b>Transformers</b>		<b>85</b>	<b>06/16/26</b>	<b>10/14/26</b>																						
SUB-208	Transformers- Submittal	10	06/16/26	06/29/26																						
SUB-209	Transformers -Submittal to EEOR	10	06/30/26	07/14/26																						
SUB-210	Transformers- Procurement	60	07/15/26	10/07/26																						
SUB-211	Transformers - coordinate on-site delivery	5	10/08/26	10/14/26																						
<b>Breakers</b>		<b>85</b>	<b>06/16/26</b>	<b>10/14/26</b>																						
SUB-212	Breakers- Submittal	10	06/16/26	06/29/26																						
SUB-213	Breakers -Submittal to EEOR	10	06/30/26	07/14/26																						
SUB-214	Breakers- Procurement	60	07/15/26	10/07/26																						
SUB-215	Breakers - coordinate on-site delivery	5	10/08/26	10/14/26																						
<b>Light Fixture</b>		<b>90</b>	<b>06/16/26</b>	<b>10/21/26</b>																						
SUB-96	Light Fixtures- Submittal	10	06/16/26	06/29/26																						
SUB-97	Light Fixtures -Submittal to EEOR	10	06/30/26	07/14/26																						
SUB-98	Light Fixtures - Procurement	60	07/15/26	10/07/26																						
SUB-99	Light Fixtures - coordinate on-site delivery	10	10/08/26	10/21/26																						
<b>Low Voltage</b>		<b>45</b>	<b>06/16/26</b>	<b>08/17/26</b>																						
SUB-116	Low Voltage- Submittal	10	06/16/26	06/29/26																						
SUB-137	Low Voltage -Submittal to Riverside IT	10	06/30/26	07/13/26																						
SUB-117	Low Voltage -Submittal to EEOR	10	07/14/26	07/27/26																						
SUB-118	Low Voltage - Procurement	10	07/28/26	08/10/26																						
SUB-119	Low Voltage- coordinate on-site delivery	5	08/11/26	08/17/26																						
<b>Owner/Vendor Procurement</b>		<b>120</b>	<b>05/18/26</b>	<b>11/04/26</b>																						
A1110	Cath Lab Equipment (Purchasing and Procurement)	120	05/18/26	11/04/26																						
A1120	Hyperbaric Equipment (Purchasing and Procurement)	120	05/18/26	11/04/26																						
<b>Construction</b>		<b>325</b>	<b>05/18/26</b>	<b>08/13/27</b>																						
<b>Mobilization</b>		<b>7</b>	<b>05/18/26</b>	<b>05/27/26</b>																						
<b>Make Ready Demo/Coordination</b>		<b>7</b>	<b>05/18/26</b>	<b>05/27/26</b>																						
C-MR4	Construction Start	1	05/18/26	05/18/26																						
C-MR3	Mobilization	5	05/19/26	05/26/26																						
C-MR1	Demolition Coordination with Facilities/CM	5	05/20/26	05/27/26																						
<b>Phase 1</b>		<b>278</b>	<b>07/22/26</b>	<b>08/13/27</b>																						
<b>Phase 1- Lower Level</b>		<b>43</b>	<b>09/22/26</b>	<b>11/19/26</b>																						
<b>Notifications of Work</b>		<b>15</b>	<b>09/22/26</b>	<b>10/12/26</b>																						
C-PH1-LL-NOT11	Prepare MOP's and Notifications of Work	5	09/22/26	09/28/26																						
C-PH1-LL-NOT12	Infection Control Permit	5	09/29/26	10/05/26																						
C-PH1-LL-NOT14	Review and Approve MOP for Work Notification	10	09/29/26	10/12/26																						
<b>Demo</b>		<b>13</b>	<b>10/06/26</b>	<b>10/22/26</b>																						
C-PH1-LL-DEMO1	Set-Up Infection Control	2	10/06/26	10/07/26																						
C-PH1-LL-DEMO12	Pre Demo Air Balance	2	10/06/26	10/07/26																						
C-PH1-LL-DEMO2	Exploratory Demo, Flag, Document and Cap	2	10/08/26	10/09/26																						

- Actual Work
- Remaining Work
- Critical Remaining Work
- Actual Level of Effort
- Remaining Level of Effort

## RUHS - Medical Center Cardiac Catheterization Laboratory Suite

### Construction Schedule











Activity ID	Activity Name	Original Duration	Start	Finish	2026												2027									
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
C-PH2-L1-DEMO7	Set-Up Infection Control	3	06/11/26	06/15/26																						
C-PH2-L1-DEMO17	Pre Demo Air Balance	2	06/16/26	06/17/26																						
C-PH2-L1-DEMO8	Exploratory Demo, Flag, Document and Cut and Cap	3	06/18/26	06/22/26																						
C-PH2-L1-DEMO9	Demolition	5	06/23/26	06/29/26																						
C-PH2-L1-DEMO11	Clean-Up	3	06/30/26	07/02/26																						
C-PH2-L1-DEMO21	Post Demo Air Balance	2	07/03/26	07/06/26																						
<b>Overhead</b>		<b>108</b>	<b>07/07/26</b>	<b>12/08/26</b>																						
C-PH2-L1-OH1	Start Interior Work	0	07/07/26																							
C-PH2-L1-OH11	Layout walls	4	07/07/26	07/10/26																						
C-PH2-L1-OH18	Layout MEP for wall framing	1	07/10/26	07/10/26																						
C-PH2-L1-OH12	OH MEP hangers & attachments (before SOFP)	2	07/13/26	07/14/26																						
C-PH2-L1-OH13	Spray-on fireproofing and clean-up	2	07/15/26	07/16/26																						
C-PH2-L1-OH23	Priority Wall Framing and Top Down Drywall	3	07/17/26	07/21/26																						
C-PH2-L1-OH5	RI OH Fire Sprinkler Mains	3	11/09/26	11/11/26																						
C-PH2-L1-OH2	RI OH Plumbing, Waste & Vent	3	11/12/26	11/16/26																						
C-PH2-L1-OH4	RI OH Mechanical Piping, Mains & Racks	3	11/12/26	11/16/26																						
C-PH2-L1-OH3	RI OH Ductwork Main	3	11/17/26	11/19/26																						
C-PH2-L1-OH8	RI Terminal Units	3	11/17/26	11/19/26																						
C-PH2-L1-OH19	RI OH Fire Sprinkler Branch	3	11/20/26	11/24/26																						
C-PH2-L1-OH6	RI OH Electrical/ Low Voltage & Cable Tray	5	11/24/26	12/02/26																						
C-PH2-L1-OH7	RI OH Branch Ducts	5	11/24/26	12/02/26																						
C-PH2-L1-OH14	RI OH Domestic CW, HW and HWR Mains and Rack	3	11/24/26	11/30/26																						
C-PH2-L1-OH20	OH Seismic bracing (MEP/FS/FA)	3	11/24/26	11/30/26																						
C-PH2-L1-OH21	Final pass monokote	2	11/25/26	11/30/26																						
C-PH2-L1-OH10	Pressure Test & Inspect OH Sys	1	12/01/26	12/01/26																						
C-PH2-L1-OH9	Mechanical Insulation	2	12/03/26	12/04/26																						
C-PH2-L1-OH17	Completion of All Seismic Bracing	2	12/07/26	12/08/26																						
<b>In-wall</b>		<b>15</b>	<b>12/02/26</b>	<b>12/22/26</b>																						
C-PH2-L1-IW1	Production Framing	3	12/02/26	12/04/26																						
C-PH2-L1-IW16	Complete framing @ Mech shaft Walls / Soffits	5	12/02/26	12/08/26																						
C-PH2-L1-IW3	Rough In-Wall Domestic Water	5	12/07/26	12/11/26																						
C-PH2-L1-IW4	Rough In-Wall Waste, Vent	5	12/07/26	12/11/26																						
C-PH2-L1-IW5	Countertop Supports	2	12/07/26	12/08/26																						
C-PH1-L1-IW46	Individual Trade Backing Layout	2	12/07/26	12/08/26																						
C-PH2-L1-IW2	Rough In-Wall Electrical	5	12/09/26	12/15/26																						
C-PH2-L1-IW6	Frame Backing Installation	2	12/09/26	12/10/26																						
C-PH2-L1-IW18	RI In-Wall low voltage/ Security/ FA systems	5	12/09/26	12/15/26																						
C-PH2-L1-IW19	RI BMS system (conduits, pull wiring & set devices)	5	12/09/26	12/15/26																						
C-PH1-L1-IW56	Install Door Frames and Insulation	2	12/09/26	12/10/26																						
C-PH2-L1-IW8	1st Side Production Drywall	3	12/11/26	12/15/26																						
C-PH2-L1-IW9	Topdown Drywall @ hardlids	3	12/11/26	12/15/26																						
C-PH2-L1-IW11	In-Wall Closure Final Inspections	2	12/14/26	12/15/26																						
C-PH2-L1-IW17	Test In-Wall plumbing	2	12/14/26	12/15/26																						
C-PH2-L1-IW7	Pull Branch Wire	2	12/16/26	12/17/26																						
C-PH2-L1-IW10	Frame hardlid ceilings	3	12/16/26	12/18/26																						
C-PH2-L1-IW12	Thermal & Acoustical Wall Insulation	2	12/16/26	12/17/26																						
C-PH2-L1-IW13	Rough HVAC diffusers@ hardlid	2	12/21/26	12/22/26																						
C-PH2-L1-IW14	Rough electrical @ hardlid	2	12/21/26	12/22/26																						

- Actual Work
- Remaining Work
- Critical Remaining Work
- Actual Level of Effort
- Remaining Level of Effort

**RUHS - Medical Center Cardiac Catheterization Laboratory Suite**  
Construction Schedule





